



BUILDING INSPECTION DEPARTMENT

CITY OF MIDDLETON
7426 HUBBARD AVENUE
MIDDLETON, WI 53562-3118

PH 608.821.8370 FAX 608.827.1080
E-MAIL: sellarson@ci.middleton.wi.us
E-MAIL: jameson@ci.middleton.wi.us
WEB: www.cityofmiddleton.us

Required Erosion Control Measures Installation/Maintenance Agreement

1. All erosion control procedures shall be installed to maximize performance.
2. Erosion control procedures shall be installed according to the timeframe set forth in the UDC (perimeter controls within 24 hours of land disturbance and non-tracking access drive prior to framing above the first floor decking).
3. Sediment shall be removed from behind sediment controls once it has reached a depth that is equal to half the control's height.
4. Breaks and gaps in sediment controls shall be repaired. Decomposing straw bales shall be replaced.
5. All sediment that moves off-site due to construction activity shall be cleaned before the end of the next workday.
6. All sediment that moves off-site due to storm events shall be cleaned before the end of the next workday.
7. Non-tracking access drives shall be maintained throughout construction.
8. All erosion control procedures shall be maintained until site is stabilized.
9. Final grading and restoration shall comply with the approved grading plan for the subdivision, including any spot elevations that may be shown.

Agreement:

I hereby certify that I understand the construction site control provisions of the Wisconsin Uniform Dwelling Code, and that I accept responsibility for carrying out the erosion control plan as approved by the City of Middleton

Name of Responsible Party

Telephone number

Signature

Date

Approval

City of Middleton

Date